

# Shore Drive Roadway and Drainage Improvement Project

## Bi-Weekly Progress Report

### November 13, 2008

This report identifies the work undertaken in association with the Shore Drive Improvement Project. Below is a summary of work that the contractor, F.L. Merrill, completed in the last 2 weeks and anticipated work to be complete in the next 2 weeks

#### Last 2 Weeks

- Continuation of full depth reconstruction of Shore Drive.
- Completion of drainage system from Mary Ann Avenue to Gulliver Avenue.
- Paving of base course of Shore Drive from station 108+00 to Mary Ann Avenue (west).
- Placement of loam and seed and general clean-up of disturbed areas adjacent to roadway.



Installation of drainage structure along Shore Drive

## Next 2 Weeks

- Installation of various drainage systems from Gulliver Avenue to Rolfe Street.
- Continuation of full depth reconstruction of Shore Drive.
- Paving of base course of Shore Drive from Mary Ann Avenue (west) to Rolfe Street.
- Full depth reconstruction of Hoyt Street including paving of base course.

