

Shore Drive Roadway and Drainage Improvement Project

Bi-Weekly Progress Report

December 8, 2008

This report identifies the work undertaken in association with the Shore Drive Improvement Project. Below is a summary of work that the contractor, F.L. Merrill, completed in the last 2 weeks and anticipated work to be complete in the next 2 weeks

Last 2 Weeks

- Completion of full depth excavation and reconstruction for the current calendar year for Shore Drive and Hoyt Road.
- Paving of base course of Shore Drive and Hoyt Road from Mary Ann Avenue (west) to Rolfe Street.
- Placement of gravels (as needed), grading, and paving of driveways.
- Placement of loam and seed and general clean-up of disturbed areas adjacent to roadway.



Placement of crushed gravel along Shore Drive prior to paving.

Next 2 Weeks

- Installation of various drainage systems from to Rolfe Street towards East Broadway.
- Placement of loam and general clean-up of disturbed areas adjacent to roadway.



Drainage structure being placed along Shore Drive